

T.D. 3881'. DOD 3872'. Formation Sandy, Dolomite. Elevation 3581' DF. DF 10' above ground. Pay Queen 3696-3870'. Casing point 5 1/2" at 3879'. 5 1/2" casing was perforated from 3852-3870' with 72 shots, from 3836-3842' with 24 shots, from 3810-3820' with 40 shots, from 3778-3798' with 80 shots, from 3696-3722' with 104 shots. On initial potential swabbed 50 bbls. of 36 deg. gravity oil, no water, in 4 hours, thru 2" tubing. Daily potential 300 bbls. oil with gas TSTM. Estimated daily allowable 39 (top) bbls. oil, effective 9-15-55. Well was acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 3852-3870'. Well was acidized with 1,000 gals. and sandfraced with 5,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 3836-3842'. Well was acidized with 1,000 gals. and sandfraced with 3,000 gals. acid frac, using 1# sand per gal. from 3810-3820'. Well was acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 3778-3798'. Well was acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 3696-3722'. Well was not shot. Pipe Line Connected Humble Pipe Line Company. Date spudded 8-28-55. Drilling completed 9-9-55. Date rig released 9-10-55. Date tested 9-26-55.

Tops: Yates 2870'
Seven Rivers 3186'
Queen 3680'

The following cores were cut:

Core #1, 3650-3708', cut 58', recovered 58'.
Core #2, 3708-3766', cut 58', recovered 56 1/2'.
Core #3, 3766-3823', cut 57', recovered 57'.
Core #4, 3823-3881', cut 58', recovered 58'.

No drill-stem tests were taken.