

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

3a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Eunice Monument South
Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name Unit
Address of Operator P. O. Box 670, Hobbs, NM 88240	9. Well No. 102
Location of Well UNIT LETTER A 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 25 TOWNSHIP 20S RANGE 36E NMPM.	10. Field and Pool, or Wildcat Eunice Monument G/SA
15. Elevation (Show whether DF, RT, GR, etc.) 3545'	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

REPAIR REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
ILL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Deepen <input checked="" type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 3885'

POH with pumping equipment and production tubing. Drill 3855' to 3885'. RIH w/CNL-GR-CCL-CAL, tag bottom at 3885' and tie into existing Halliburton log. Log w/CNL TD - 2900', GR-CCL TD-surf. GIH with production tubing. RIH with pump and rods. Space out and hang on, test to 500 psi-ok. Work performed 5-17-87 through 5-20-87.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by M. E. Abner TITLE Staff Drilling Engineer DATE 10-22-87

ORIGINAL SIGNED BY JERRY SEXTON
APPROVED BY DISTRICT 1 SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY:

TITLE DATE

OCT 26 1987

RECEIVED
OCT 23 1987
OCD
MOBILE OFFICE