

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator
Chevron U.S.A. Inc.

Address of Operator
P.O. Box 670 Hobbs, NM 88240

Location of Well

UNIT LETTER E 1980 FEET FROM THE North LINE AND 990 FEET FROM
THE West LINE, SECTION 25 TOWNSHIP 20S RANGE 36E

7. Unit Agreement Name
Eunice Monument S. Un

8. Farm or Lease Name

9. Well No.
106

10. Field and Pool, or Whichever
Eunice Monument G/SA

15. Elevation (Show whether DF, RT, GR, etc.)
3547

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK ☐
PERMANENTLY ABANDON ☐
OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER dpr, log, acdz ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD: 4135' PB: 4135'

Work performed 2-28-88 through 3-5-88

POOH w/ production equipment. Change out wellhead and install National NU BOP, TIH w/ workstring, tag at 3839'. Establish circulation, cleanout f/3839-3852'. Drill f/3852' to 4135'. Circulate hole clean. Ran GR,CNL,CCL w/ caliper f/4140' to 3600', TIH w/ open hole pkr to 4094'. Load tbq w/CKF, pressured to 1500psi to set pkr. Pull 2000# tension to check pkr seat, ok. Est. rate into zone 5, 1500psi at 1.5bpm. RU to swab. LD workstring, PU 2 7/8" production tbq, EOT at 4035', SN at 4000'. ND BOP, hang tbq on top flange and NU same. TIH w/ rods, load tbq w/ CKF, pressure to 500psi, ok. Test pmp ok. RD MO pulling unit. Turn over to production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

M. E. Abner
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

TITLE Staff Drlg. Engr.

DATE March 14, 1988

COPIES OF APPROVAL, IF ANY:

TITLE

DATE MAR 17 1988