	<u>ب</u> ــــــــــــــــــــــــــــــــــــ	Approval expires 12-31-55.	
Sec. 28 8	(SUBMIT IN TRIPLICATE) UNITED STATES DEPARTMENT OF THE INTERIC GEOLOGICASTICES AND REPORTS	1 0 7	
NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER S NOTICE OF INTENTION TO RE-DRILL OR NOTICE OF INTENTION TO SHOOT OR AC NOTICE OF INTENTION TO PULL OR ALTE NOTICE OF INTENTION TO ABANDON WEL	ISSUBSEQUENT REPORT OF SHUT-OFFSUBSEQUENT REPORT OF REPAIR WELLSUBSEQUENT REPORT OF CIDIZESUBSEQUENT REPORT OF ER CASINGSUPPLEMENTARY WELL H	WATER SHUT-OFF	
(INDICATE A	ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, O	R OTHER DATA)	
	Pebruary	25.	
Vell No. 11 is located	$\frac{1960}{1}$ ft. from $\frac{N}{1}$ line and $\frac{660}{1}$	ft. from $\begin{bmatrix} E \\ E \end{bmatrix}$ line of sec. 22	

The elevation of the derrick floor above sea level is 3015 It.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 121" hole at 3:30 PM 2-18-57.

Finished 121" hole to 1774' at 6:45 PH 2-21-57. Ran 43 jts. 8-5/8" OD 24# Casing set at 1770' with 850 sacks, 50% Posmix & 50% regular commut mixed 2% Gel & 100 sacks Incor commt. Total of 950 sacks commut. Pumped plug to 1723' at 4 AH 2-22-57. Maximum pump pressure 600#, commant diroulated. Did not rotate casing. Used 2 Baker centralisers. MOC. Tested 8-5/8" OD Casing with 1000#, held OK. Drilled commut inside 8-5/8" OD Casing from 1720' to 1770' & washed open hele from 1770' to 1774'. Started drilling 7-7/8" hele with gas from 1774' at 5 AH 2-23-57.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company	Amerada Petroleum Corporation	
Address	Drawer D	
	Komment	By Barber Craig
	Her Merico	Title For ener

U. S. GOVERNMENT PRINTING OFFICE 16-8437-5