Z. A. MCMILLAN "B" WELL #2

Well Completion:

Well was drilled to a total depth of 3950' and 5½" casing set at 3949' with 550 sacks cement. Drilled out cement to a plug back depth of 3942' and perforated 5½" casing from 3852'-3892' with 4 shots per foot by Lane Wells on 3-20-56. Ran 2" tubing and washed perfs. from 3852'-3892' with 500 gals. mud acid by Western on 3-21-56. Mixed 100 gals. of control flow with 40 bbls. of oil and spotted on perfs. 38528-3892'. Sand frac through perfs 3852'-3892' with 10,000 gals. lease oil carrying 1 lb. of sand per gal. Completed 1:30 PM 3-21-56. Shut in well for 16 hrs. Opened well and flowed 100 bbls. of load oil and swabbed 85 bbls. of load oil in 4 hrs. Kicked & flowed and swabbed 364 bbls. of load oil in 20 hrs.

.

On official test ending 1 AM 3-26-56, well flowed 55 bbls. of 36.9 gravity oil in 6 hrs. thru a 24/64" choke. GOR is 1720.