

DUPLICATE

NOV 1955

Form C-103  
(Revised 3-55)

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE F. L. Kutter "B" WELL NO. 2 UNIT E S 10 T 19-S R 37-E

DATE WORK PERFORMED 5-29-56 POOL Emont

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 41 joints (1599') 8-5/8" OD 24# Gr J-55 SS casing. Set and cemented at 1612' with 950 sacks Regular Heat Cement. Plug at 1568'. Maximum Pressure 600#. Circulated approximately 60 sacks. Job completed by Howco 11:59AM 5-29-56.

After waiting over 24 hours, tested 8-5/8" casing with 1100# for 30 minutes. No drop in pressure. Drilled cement plug from 1568-1612'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name C. M. Kutter

Name \_\_\_\_\_

Title \_\_\_\_\_

Position \_\_\_\_\_

Date \_\_\_\_\_

Company \_\_\_\_\_

Area Supt. of Prod.

Gulf Oil Corporation