

| | | |
|------------------------|--|--|
| NO. OF COPIES RECEIVED | | |
| DISTRIBUTION | | |
| DATE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

NEW MEXICO OIL CONSERVATION COMMISSION

3-HMOCC
1-Midland
1-File

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | |
|--------------------------------|------------------------------|
| 5a. Indicate Type of Lease | |
| State <input type="checkbox"/> | Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. | |
| 7. Unit Agreement Name | |
| 8. Farm or Lease Name | |
| 9. Well No. | |
| 10. Field and Pool, or Wildcat | |
| 12. County | |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL ☒ WELL GAS ☐ WELL OTHER ☐

2. Name of Operator
GETTY OIL COMPANY

3. Address of Operator
P.O. Box 249, HOORS, NEW MEXICO 88240

4. Location of Well
UNIT LETTER E, 600 FEET FROM THE NORTH LINE AND 000 FEET FROM THE WEST LINE, SECTION 17 TOWNSHIP 10 RANGE 37 NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3716 D.F.

6. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|---|---|--|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input checked="" type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input type="checkbox"/> | OTHER <input type="checkbox"/> |

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-10-76. Ran gauge ring to 3620'. Set CIBP @ 3300' and dumped 35' cement on top of plug. Ran tubing to 3700'. Displaced hole with gelled brine water. Layed 20 sack cement plug from 1500' to 1400'. Set 10 sack plug in top of 7' casing and installed dry hole marker.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C.L. Wade ORIGINAL SIGNED BY: C.L. Wade TITLE ASST. SUPERINTENDENT DATE JANUARY 21, 1976

PROVED BY _____ TITLE _____ DATE NOV 20 1976

CONDITIONS OF APPROVAL, IF ANY:

WLC/dh

RECEIVED

JAN 27 1976

CONSTRUCTION COMM.
JAN 30 11 AM