

CON'T - NMGS AU 505 - PAGE 2

CN/OFF TOOL & 113 JTS OF 2-3/8" POLY-LINED TBG. TEST TO 3000 PSI ABOVE THE SLIPS. SET PKR @3631' W/ 13000# OF TENSION. LAND BREECH LOC INTO TBG. SR 6" 900 BOP. CIR. CASING W/145 BFW. TEST & CHARTED CASING TO 580 PSI. LOST 20 PSI IN 30 MIN. NMCD WAS NOTIFIED BUT DID NOT WITNESS. SHEARED PUMP OUT PLUG W/1200 PSI. NIPPLE UP WELL HEAD. TEST TO 3000 PSI. OK CI. RDMO PULLING UNIT, CLEAN LOCATION. INJECTING WATER 230#, 500 BPD.