

Press. tested 7" csg. & cement squeeze to 540 PSI for 30 min. Cement squeeze held. TIH w/retrieving head, latched onto RBP at 3675' & TOH. TIH w/7" Arrowset 1-XS pkr. on 2-3/8" polyethylene tbg. & set pkr. at 3659'. Displaced 7" csg. w/pkr. fluid. Removed BOP & installed wellhead. Press. tested csg. to 520 PSI for 30 min. Held OK. Chart attached. RDPU & cleaned location. Resumed injecting water at rate of 253 B.W./D. on 64/64" choke. Tbg. press. 570 PSI.