

CIRC. WELLBORE CLEAN. RCV'D. NO OIL. TOH W/TBG. SLURRIED & SPOTTED 2 SKS. SAND TO COVER RBP @ 3,751'. TOH W/TBG., SN & RETRIEVING HEAD. LOADED CSG. W/WATER. NO BOP & RMV'D. ADAPTER FLANGE. REMOVED OLD WELLHEAD & INSTALL NEW ONE. TESTED. HELD. NU BOP. PRESS. TST'D. 5-1/2" CSG. TO 550# & CHARTED 30 MIN. TST. CSG. HELD. TIH W/RETRIEVING HEAD, SN & TBG. RETRIEVING HEAD @ 3,716'. TIH W/1 JT. TBG. & TAGGED SAND @ 3,737'. PU POWER SWIVEL & CIRC. OUT SAND TO 3,751'. CAUGHT & RELEASED RBP. LD SWIVEL. TOH W/122 JTS. TBG., SN & MODEL "G" RBP. SCHLUMBERGER MIRU. LOGGED OH USING CNL/GR/CCL & BHC SONIC LOGS. TAGGED @ 3,925' & FOUND F.L. @ 3,190'. SCHLUMBERGER RDMO. TIH W/BIT, D.C.'S, SN & 122 JTS. OF TBG. TAGGED @ 3,927'. PU POWER SWIVEL & INSTALLED STRIPPER HEAD. PUMPED 130 BBLS. TO LOAD & BROKE CIRC. CIRC. OUT FILL FR. 3,927'-3,930'. DRLD. FR. 3,930'-3,947'. RTNS. WERE LCM, HYDROMITE, & FORMATION. DRLD. NEW HOLE FR. 3,947'=-3,972'. CIRC. WELL CLEAN. LOST 585 BBLS. WATER WHILE DRILLING. LD SWIVEL. TOH W/8 JTS. TBG. BIT @ 3,736'. TIH W/TBG. TAGGED @ 3,972'. RMV'D STRIPPER HEAD. TOH W/TBG., SN, D.C.'S & BIT. TIH W/SONIC HAMMER, SN & 122 JTS. TBG. ACIDIZING TOOL @ 3,776'. TIH W/6 JTS. TBG. & 10' OF TBG. SUBS. INSTALLED STRIPPER HEAD. KNOX SVCS. MIRU. PREWASHED O.H. FR. 3,779'-3,972' W/150 BBLS. FW @ AVG. OF 5.0 BPM @ 1,375# TBG. PRESS. SPOTTED ACID TO TOOL & CLOSED CSG. VALVE TO TANK. BROKE CIRC. W/162 BBLS. PUMPED. ACIDIZED O.H. W/4,000 GALS. 15% NEFE DI HCL ACID W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 3 STAGES. DROPPED BALL & OPENED SHEAR SLEEVE. TOTAL LOAD TO RECOVER - 326 BBLS. KNOX SVCS. RDMO. TOH W/6 JTS. TBG. & 10' TBG. SUBS. SN @ 3,771'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWABBING EQUIPMENT. JARREL SVCS. MIRU. RAN PRESS. BOMB TO 3,755'. SBHP CALC. TO BE 285#. JARREL SVCS. RDMO. TOH W/122 JTS. 2-7/8" TBG., SN & ACIDIZING TOOL. CHG D. BOP RAMS FR. 2-7/8" TO 2-3/8". UNLOADED & RACKED 123 JTS. 2-3/8" POLYETHYLENE LINED (BANDERA) INJ. TBG. TIH W/5-1/2" X 2-3/8" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 4.5" X 2 3/8" X 1.50" "T-2" ON-OFF SKIRT, P.U. OFF RACKS W/120 JTS. 2-3/8" POLYETHYLENE LINED (BANDERA) TBG., & BREECH-LOC MANDRAL. SET & GOT OFF PKR. @ 3,723'. DISPLACED & CIRC. WELLBORE W/110 BBLS. FW & T-2264 CORROSION INHIBITOR MIXED. LATCHED ONTO PKR. & LANDED TBG. IN HANGER W/12,000# TENSION. N.D. 6" 900 BOP. PRESS. TST'D. CSG. TO 540# & CHARTED 30 MINS. TST CSG. HELD. NOTE: NMOC NOTIFIED BUT NO WITNESS ON LOCATION DURING TST. PRESS. TBG. TO 2,200# & BLEW PUMP OUT PLUG. PUMPED 40 BBLS. WATER DWN. TBG. @ 4.0 BPM @ 400# P.P. N.U. 7-1/16" EM INJECTION WELLHEAD TREE. PRESS. TST. TREE TO 3,000#. TYLER WELL SVC. & STAR TOOL RDMO). CLEANED LOCATION. WELL CLOSED IN. WAITING ON INJECTION LINE INSTALLATION.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.