BPM TO LOAD & GAIN CIRC. DRLD. & WASHED FROM 3,853'-3,900' (PBTD). CIRC. WELL CLEAN. RTNS. WERE LOOSE FORMATION & SMALL AMOUNTS OF RUBBER & CAST METAL. LOST 430 BBLS. WATER WHILE DRILLING. LD SWIVEL & ND STRIPPER HEAD. TOH W/123 JTS. 2-3/8" TBG., SN, BIT SUB & 4-3/4" BIT. TIH W/FTI'S SONIC HAMMER, SN & 123 JTS. 2-3/8" TBG. INSTALLED STRIPPER HEAD. KNOX SERVICES MIRU. PREWASHED O.H. FROM 3,900'-3,751' W/150 BBLS. FW @ 4.5 BPM @ 1,450#. BROKE CIRC. W/143 BBLS. PUMPED. SPOTTED ACID TO TOOL & CLOSED CSG. VALVE TO TANK & MONITORED CSG. PRESS. ACIDIZED O.H. W/4,000 GALS. 15% NEFE DI HCL W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 3 STAGES. DROPPED BALL & OPENED SHEAR SLEEVE W/16,000# TBG. PRESS. LOAD TO RECOVER 275 BBLS. KNOX SVCS. RDMO. TOH W/5 JTS. 2-3/8" TBG. SN @ 3,746' AND TOOL @ 3,751'. RU SWAB EQUIP. SWABBED WELL. RD SWAB EQUIP. JARREL SVCS. MIRU. RAN PRESS. BOMB. JARREL SVCS. RDMO. RU SWAB EQUIP. SWABBED WELL. RD SWAB EQUIP. TIH W/5 JTS. 2-3/8" TBG. TAGGED @ 3,892'. TOH W/123 JTS. 2-3/8" TBG., SN & SONIC HAMMER. TIH W/2-3/8" SN, 1 JT. 2-7/8" SALTA LINED TBG., 3 JTS. 2-3/8" 10V TBG., 5-1/2" X 2-3/8" TAC, & 117 JTS. 2-3/8" 10V TBG. ND BOP, SET TAC @ 3.717' W/18,000# TENSION & FLANGED UP WELLHEAD. TIH W/PROD. EQUIPMENT. SEATED PUMP. LOADED TBG. W/12 BBLS. FW, SPACED OUT, & LONG STROKED PUMP. PRESS'D. TBG. TO 600#. TBG. HELD. CLAMPED OFF ROD STRING. TYLER WELL SVC. & STAR TOOL RDMO & CLEANED LOCATION.

TEST: 6 BOPD, 24 BWPD AND 17 MCFPD