

NO. 101-101-101-101

SEP 10 1958

Continental Oil Company, Box 427, Hobbs, N.M.

State 3-30 3 01. 0 30 T 198 R 37E

DATE WORK PERFORMED 9-10-58 F.O.B. EIMONS (Gas)

This is a Report of Work Done on Well No. 101-101-101-101 of Test of Casing Shut-off

- ☒ Beginning, Ending, and Duration of Work
☐ Plugging
☐ General Work
☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

Well spudded at 8:30 PM 9-9-58.

Ran 40 jts. 8 5/8" OD 28# casing w/13 centralizers set at 1214', cemented w/750 sacks regular neat cement. Plug down at 9:50 AM 9-10-58. Cement circulated. Tested w/1000' p.s.f. Tested OK.

FILL IN BELOW FOR TEST OF CASING SHUT-OFF

Original Well Data
DF Elev _____
Tbng. Dia _____
Perf Interval (s) _____
Open Hole Interval _____

RESULTS OF WORKOVER BEFORE AFTER

Date of Test _____
Oil Production, bbls per day _____
Gas Production, Mscf per day _____
Water Production, bbls per day _____
Gas:Oil Ratio, cu ft per bbl _____
Gas Well Potential, Mscf per day _____
Witnessed by _____

OIL CONSERVATION CLERK OF _____
Name John W. Runyan
Title Production Foreman
Date _____
Company Continental Oil Company