

TIH w/TAC on 2-3/8" tbg. & set TAC at 3523' w/tbg. at 3855'. Renoved BOP & installed wellhead. RDPU & cleaned location. Installed electrical service & set pumping unit & motor. Began pumping well on 4-16-97. Connected well to NMGSAU Btry. No. 62. Changed well status from TA'd to pumping oil well.

Test of 4-27-97: Prod. 3 B.O., 341 B.W., & 11 MCFGPD in 24 hours.