

TAGGED @ 3,853'. P.U. POWER SWIVEL & INSTALLED STRIPPER HEAD. PUMPED 70 BBLS. WATER & BROKE CIRC. DRLD. FR. 3,853'-3,855' & HARD CMT. FR. 3,855'-3,860' PBD. CIRC. WELL CLEAN. L.D. SWIVEL & RMV'D. STRIPPER HEAD. SAT DWN., W/8,000# WGT., @ 3,860'. TOH W/128 JTS. TBG., L.D. W/D.C.'S & BIT. TIH W/6 D.C.'S & TOH L.D.W/SAME. TIH W/PKR., SN & 125 JTS. TBG. SET PKR. @ 3,735'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWAB EQUIPMENT. RELEASED PKR. TOH W/125 JTS. TBG., SN & PKR. SCHLUMBERGER MIRU. PERF'D. 7" 24# CSG. FR. 3,804'-3,833', IN 2 RUNS, USING 4" HEGS 2 SPF-180 DEG. PHASED. TOTAL OF 58 SHOTS. SCHLUMBERGER RDMO. TIH W/FTI'S SONIC HAMMER, SN & 129 JTS. TBG. INSTALLED STRIPPER HEAD. KNOX SVCS. MIRU. PREWASHED O.H. FR. 3,883'-3,860' & 7" PERFS. FR. 3,764'-3,833'. SPOTTED ACID TO TOOL & CLOSED CSG. VALVE. ACIDIZED PERFS. & O.H. W/3,000 GALS. 15% NEFE DI HCL ACID W/1.5% DP-77MX MICELLAR SOLVENT MIXED IN 2 STAGES. KNOX SVCS. RDMO. RMV'D. STRIPPER HEAD. TOH W/129 JTS. TBG., SN & SONIC HAMMER. TIH W/2 JTS. TBG., PKR., SN & 125 JTS. TBG. SET PKR. @ 3,735', SN @ 3,728' & TBG. @ 3,801'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWABBING EQUIPMENT. TOH W/125 JTS. TBG., SN, PKR. & 2 JTS. TBG. TIH W/NEW 20-175-THBC-20-22 PUMP #A-1203, 3 JTS. 2-3/8" TBG., 7" x 2-3/8" TAC, & 125 JTS. 2-3/8" TBG. ND 6" 900 BOP. SET TAC @ 3,730.11' W/20,000# TENSION & LANDED TBG. IN SLIPS. POURED 5 GALS. CORROSION INHIBITOR DWN. TBG. TIH W/1.75" x 4 PLGR. W/HPT & SV, 7-1/4 K-BARS, 85 3/4", & 59 7/8" RODS. SEATED & B.O. SV. LOADED TBG., SPACED OUT PUMP & L.S. PUMP TO 500# TO CHK. PUMP ACTION. CLAMPED OFF ROD STRING. TYLER WELL SVC. & STAR TOOL RDMO. INSTALL PUMPING UNIT, HOOK UP FLOWLINE & RESUME PRODUCING WELL. CLEANED LOCATION.

TEST: 30 BOPD, 108 BWPD and 54 MCFPD.