

AT 9,560'. CLEANED OUT FILL TO 9,630'. TOH W/TBG. & BAILER. RCV'D. 3 JTS. FULL OF SAND. TIH W/CAVINS SAND PUMP ON 24 JTS. OF TBG. CI. FINISHED TIH W/CAVINS TBG. & SAND PUMP. TAGGED FILL IN 4-1/2" LINER @ 9,610'. CLEANED OUT FILL TO 9,780'. TOH W/TBG. & SAND PUMP. RCV'D. 10 JTS. FULL OF MCKEE SAND. TIH W/SAND PUMP ON 144 JTS. OF 2-3/8" OD TBG. & CI. FINISHED TIH W/CAVINS SAND BAILER ON 308 JTS. OF 2-3/8" OD TBG. TAGGED FILL IN 4-1/2" LINER @ 9,670'. CLEANED OUT FILL FR. 9,670' TO TD @ 9,810'. PULLED UP HOLE W/TBG. & BAILER TO 9,194'. WAITED 2 HRS. TIH & TAGGED FILL @ 9,800'. CLEANED OUT FILL TO 9,810'. TOH W/TBG. & BAILER. TIH W/PKR. W/304 JTS. FO 2-3/8" OD TBG. SET PKR. @ 9,504'. SWABBED WELL. TIH W/TBG. & BAILER. TAGGED FILL IN 4-1/2" LINER @ 9,630'. CLEANED OUT FILL FR. 9,630' TO 9,810'. SHUT DWN. TO CHK. FILL. TIH & TAGGED FILL @ 9,780'. CLEANED OUT TO 9,810'. TOH W/TBG. & BAILER. TIH W/BAILER, LOC-SET PKR., & 304 JTS. OF 2-3/8" TBG. SET PKR. @ 9,510' & HOOKED UP WELL TO SALES. FLOWING TO SALES. SWABBED WELL. RELEASED PKR. & TOH W/TBG. & PKR. FLOWING TO SALES. TIH W/CAVINS TBG. BAILER & 308 JTS. OF 2-3/8" TBG. TAGGED FILL IN 4-1/2" LINER @ 9,660'. CLEANED OUT FILL TO 9,800'. TOH W/TBG. & BAILER. TIH W/BAKER LOC-SET PKR. & 129 JTS. 2-3/8" TBG. TAGGED UP IN 4-1/2" LINER @ 4,051'. COULD NOT WORK PKR. PAST 4,051'. PULLED UP HOLE TO 4,020' & CI. TOH W/TBG. & PKR. FOUND PKR SLIPS & RUBBERS PACKED W/SAND & IRON SULPHIDE. TIH W/CAVINS SAND PUMP ON 309 JTS OF 2-3/8" OD TBG. TAGGED SAND IN 4-1/2" LINER @ 9,670'. CLEANED OUT FILL FR. 9,620' - 9,795'. TOH W/TBG & SAND PUMP. RCV'D 4 JTS OF MCKEE SAND. TIH W/CAVINS SAND PUMP ON 20 JTS OF 2-3/8" TBG. CLOSED IN. FINISHED TIH W/CAVINS SAND PUMP ON 309 JTS. OF 2-3/8" OD TBG. TAGGED FILL IN 4-1/2" LINER @ 9,670'. CLEANED OUT FILL FROM 9,670' - 9,790'. TOH W/TBG & BAILER. RCV'D 2 JTS OF SAND. TIH W/BAILER ON 24 JTS OF 2-3/8" OD TBG & HOOKED UP WELL TO FLOW LINE. FLOWING TO SALES. TIH W/CAVINS BAILER ON 311 JTS OF 2-3/8" OD TBG. TAGGED FILL IN 4-1/2" LINER AT 9,720'. CLEANED OUT FILL FR. 9,720' - 9,808'. CHKD FILL IN LINER AT 9,795'. CLEANED OUT FILL TO 9,808'. TOH W/TBG & BAILERS. RCV'D 4 JTS OF SAND & 10 JTS OF FLUID. TIH W/4-1/2" X 2-3/8" BAKER LOC-SET PKR ON 304 JTS OF 2-3/8" OD TBG. SET PKR AT 9,510'. HOOKED UP TBG TO SALES. FLOWING TO SALES. SWABBED 0 BO & 17 BW W/16 SWAB RUNS. INITIAL FLUID LEVEL 8600' FR. SURF. COMPL. 1 SWAB RUN, FLUID LEVEL INCREASED FR. 8600' TO 6800' FROM SURF. CONT' SWABBING. FLUID LEVEL DECREASED FR. 6800' TO 8500' FROM SURF. WELL HAD STRONG GAS FLOW AFTER SWAB RUN. RELEASED PKR & TOH W/TBG & PKR. HOOKED UP WELL TO SALES. FLOWING TO SALES. TIH W/CAVINS SAND BAILER ON 311 JTS OF 2-3/8" OD TBG. TAGGED FILL IN 4-1/2" LINER AT 9,720'. CLEANED OUT FILL FR 9,720' - 9,800' FR. SURF. WATED 1/5 HRS. TAGGED FILL AT 9,750'. CLEANED OUT TO 9,800'. TOH W/TBG & BAILER. HOOKED UP WELL TO SALES, FLOWING TO SALES. BLED DWN WELL. TIH W/4-1/2" X 2-3/8" BAKER LOC-SET PKR W/ON/OFF TOOL, 2-3/8" SN, & 304 JTS 2-3/8" TBG. SET PKR AT 9,510'. RU LUBRICATOR & TIH W/SWAB. FLUID LEVEL @ 7300'. MADE 6 RUNS & RCV'D 8 BBLS WTR. FLUID LEVEL DECRSD. TO 8000'. TOH W/SWAB. REL. PKR ND BOP. RESET PKR W/1000 #'S TENSION & NU WH. OPENED WELL TO SALES LINE. FLOWING. WELL FLOWING. CLEANED LOC. RDMO PULLING UNIT. HOLD OPEN FOR TEST.

TEST: WELL PRODUCED 63 MCFPD. TBG PRESS. 26PSI.