

NO. OF COPIES RECEIVED	
DISTRIBUTION	
AREA FC	
REL	
U.S.G.S.	
AND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR A CHANGE TO, OR A NEW WELL, OR A WELL IN A DIFFERENT RESERVOIR, OR A WELL IN A DIFFERENT COUNTY, OR A WELL IN A DIFFERENT STATE.)

☒ OIL WELL ☐ GAS WELL ☐ OTHER-

Name of Operator
Gulf Oil Corporation

Address of Operator
Box 670, Hobbs, New Mexico 88240

Location of Well
UNIT LETTER **J** **2310** FEET FROM THE **South** LINE AND **2310** FEET FROM
THE **East** LINE, SECTION **6** TOWNSHIP **20-S** RANGE **37-E** N.M.P.M.

15. Elevation (Show whether DR, RT, GR, etc.)
3507' GL

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name
G. C. Matthews

9. Well No.
5

10. Field and Pool, or Wildcat
Mon Pad & Eun-Mon

12. County
Lea

6. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPER. ☐ PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOBS ☐

OTHER ☐ **T/A Monument zone, plugged back, perforated and acidized.**

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3412' PB, 5780' TD.

Pulled producing equipment from each zone. Set Baker DR plug in Model D packer at 5050', temporarily abandoning Monument Paddock perforations 5139' to 5208'. Tested DR plug with 500#, OK. Set Baker retrievable BP at 3412', temporarily abandoning Eunice-Monument perforations 3473' to 3612'. Perforated 7" casing in the Eunice-Monument zone with 4, 1/2" JHPF at 3386' to 3388'. Ran treating equipment and treated new perforations with 1000 gallons of 15% NE acid. Swabbed and cleaned up. Pulled treating equipment. Ran 2-3/8" tubing and set at 3398'. Ran rods and pump and placed Eunice-Monument zone on production.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *D. F. Berlin* TITLE Area Engineer DATE August 16, 1976

APPROVED BY *[Signature]* DATE AUG 18 1976

CONDITIONS OF APPROVAL, IF ANY: