NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

DOBEC (THREECOC

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

| REPORT ON BEGINNING Drilling operations | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | X | REPORT ON REPAIRING WELL | _ |
|--|--|---|-----------------------------|---|
| REPORT ON RESULT OF PLUGGING WELL | REPORT ON RECOMPLETION OPERATION | | REPORT ON (Other) | |

July 14, 1954

Hobbs, Hew Mexico

Following is a report on the work done and the results obtained under the heading noted above at the

| Gulf Oil Cerporation | G | . C. Matthews | |
|--|------------------|-----------------|---|
| (Company or Operator) | | (Lease) | ••••••••••••••••••••••••••••••••••••••• |
| Loffland Bros. Drilling Co. | Well No. 9 | n the SW 1/4 SE | 1/2 of Sec 6 |
| (Contractor) | , | | |
| T. 20-S , R. 37-E , NMPM, Eumont Gas and P | addock Oil Pool, | Los | County. |
| The Dates of this work were as folows: | 11, 1954 | | |

and approval of the proposed plan (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ram 41 Jts (1803') 5-1/2" OD 15.50# Or J-55 Hydrall SS casing liner. Set and cemented at 5249' with 150 sacks 4% Gel and 50 sacks Neat on bottom. Plug pumped to 5201'. Maximum pressure 1500#. Pulled setting tool and reversed out approximately 30 sacks cement. Job complete 9:15PM 7-9-54.

After waiting over 30 hours, ran 6-3/4" bit and Baker casing scraper to 3422' (top of cement). Drilled to top of liner at 3430'. Tested with 1000# for 30 minutes. There was no drop in pressure. Ran 4-3/4" bit and easing scraper and drilled thru liner hanger from 3430-3450'. Ran bit to 5201' and drilled cement plug from 5201' to 5247'. Tested liner with 1000# for 30 minutes. There was no drop in pressure.

| Witnessed byGlenn Stech (Name) | Gulf Oil | (Company) | Drilling Foremen |
|--|----------|---|--|
| Approved: DIL CONSERVATION COMMISSION | | I hereby certify that the to the best of my knowle Name | information given above is true and complete dge. |
| (Name) | | RepresentingGu | A Frod. Supt. |
| (Title) | (Date) | Address | 2167; Hobbs, New Mexico |