

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-70

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ For ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL ☐ GAS ☐ OTHER- Dual

2. Name of Operator
Gulf Oil Corporation

3. Address of Operator
P. O. Box 670, Hobbs, NM 88240

4. Location of Well
UNIT LETTER I 2310 FEET FROM THE South LINE AND 990 FEET FROM
THE East LINE, SECTION 6 TOWNSHIP 20S RANGE 37E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name

G. C. Matthews

9. Well No.

11

10. Field and Pool, or Wildcat
Monument Paddock
Monument Blinebry

15. Elevation (Show whether DF, RT, GR, etc.)

3558' GL

12. County

Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☐
CASING TEST AND CEMENT JOB ☐
OTHER Repair DHC & ran larger pump ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POH with pump and rods on Blinebry side. Pressure test tubing, well on vac. GIH to fish SV, had not reached bottom. Push to bottom with sinker bars, retest tubing; still would not hold pressure. Change out SV and retest, well still on vacuum. POH with rods and tubing on Paddock side. Change out seal assembly for Baker "D". Test tubing in hole to 5000#, 7 joints bad. Sting into packer and space out on Blinebry side. GIH with pump, test buttress tubing 5000#. Sting into J-latch on tubing anchor and land tubing. RIH with pump and rods on both sides, respace rods and hang on. Complete after repairing DHC and running larger pump.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.D. Pitre

TITLE Area Engineer

DATE 2-8-83

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT SUPERVISOR

TITLE

FEB 10 1983

DATE

CONDITIONS OF APPROVAL, IF ANY: