

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Bertha J. Barber

8. Well No.

6

9. Pool name or Wildcat

Eunice Monument G/SA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

Amerada Hess Corporation

3. Address of Operator

Drawer D, Monument, New Mexico 88265

4. Well Location

Unit Letter I : 1650 Feet From The South Line and 990 Feet From The East Line

Section 7 Township 20S Range 37E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3557' GL

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Well Status changed from TA'd to ☒
pumping.

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-19 to 11-21-90

Repaired flow lines & began pumping well on 10-22-90. Well status changed from TA'd to pumping oil well.

11-02-90: MIRU Tyler Well Svc. & tested tbg. TOH w/rods & pump. Installed BOP & TOH w/tbg. Repl. bad tbg. & re-ran tbg. set at 3708'. Removed BOP, installed well head & ran pump & rods. RD pulling unit, cleaned location & resumed pumping well. Prod. water.

11-19-90: MIRU pulling unit & TOH w/rods & pump. Installed BOP & TOH w/tbg. TIH w/pump barrel on 2-3/8" tbg. Removed BOP & set tbg. at 3688'. Ran 3/4" x 3' plunger on 24' hollow pull tube on rods. RDPU & cleaned location. Repl. battery lines & resumed pumping well on 11-21-90.

Test of 12-3-90: Pumped 1 b.o., 185 b.w. & 24 MCFGPD in 24 hrs. on 54" x 13 SPM in 24 hrs.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE R. L. Wheeler, Jr. TITLE Supv. Adm. Svc. DATE 12-7-90

TYPE OR PRINT NAME R. L. Wheeler, Jr. TELEPHONE NO. 393-2144

(This space for State Use)

APPROVED BY ORIGINAL SIGNED TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: