

3-3-97: TIH w/2 jts. 2-3/8" tbg. set O.E. at 3382'. Removed BOP, installed wellhead & TIH w/pump & rods. Set pumping unit & motor & began pumping on 3-4-97.

Test of 3-8-97: Pumped 0 b.o., 50 b.w., & 99 MCFGPD in 24 hours.

