

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
 3-NMOCD-Hobbs 1-File
 1-Mr. Frnka-Tulsa
 1-Mr. R.J. Starrak-Midland
 1-PJB, Engr.
 1-Foreman

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease
 State ☐ Fee ☐
 5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR OPERATIONS TO BE MADE ON TOGETHERS OF FIELD BACK TO A DIFFERENT RESERVOIR.
 USE SEPARATE FORM FOR EACH WELL IN EACH FIELD FOR EACH OPERATIONAL.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
 Name of Operator
GETTY OIL COMPANY
 Address of Operator
P.O. Box 730, Hobbs, New Mexico 88240
 Location of Well
 UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM
 THE East LINE, SECTION 9 TOWNSHIP 20S RANGE 37E N.M.P.M.
 15. Elevation (Show whether DF, KT, CR, etc.)

7. Unit Agreement Name
 8. Form or Lease Name
L. Van Etten
 9. Well No.
6
 10. Field and Pool, or Wildcat
Eunice-Monument GB-SA
 12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	
		OTHER ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/1/80 Rigged up unit. Pulled 2 7/8" tbgr. Ran 6 1/4" bit and csg. scrapper to 3668'.

7/2 Tagged at 3672' and cleaned to 3880'. Pulled 6 1/4" bit. Ran hydrojet tool to 3772'. Halliburton jetted csg. 3772-3660'. Lowered jet to 3881'.

7/3 Pulled jet tool. Ran 6 1/4" bit and tagged fill at 3859'. Cleaned out to 3881'. Pulled bit. Ran 123 jts. (3740') 2 7/8" tbgr. with pkr. at 3740'.

7/7 Set pkr. at 3740'. Halliburton pumped 30 bbls. produced water, 5 drums - 275 gals. H-3 83, 2 drums - 110 gals. H-35 Baroid scale, 6,000 gals. 15% NE, and 1000# salt - 3 stages. Maximum pressure 500# and min. 400#. SD vacuum. Rate 4.9 BPM. Load 333 bbls. Pulled pkr. Ran ODI pump and set at 3695'. Pumped up in 2 1/4 min. @ 100 BPH.

7/8 Rigged down unit. Pumped - no test. Returned to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE 7/18/80

APPROVED BY Geologist TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: