

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-7

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 47
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 3 TOWNSHIP 19-S RANGE 38-E N.M.P.M.	10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3619' DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved out service unit 8-25-82. Installed blowout preventer. Pulled tubing and packer. Repaired the packer, then re-ran packer and tubing. Pressure tested with the packer set at 3946', 3914', and 3884' but would not hold. Pulled tubing and packer. Ran a new packer with 2-3/8" tubing. Set packer at 3885' and pressure tested to 650 psi—held okay. Moved out service unit 8-26-82. Returned well to injection.

0+4-NMOCD,H 1-HOU 1-SUSP 1-CLF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Forman TITLE Assist. Admin. Analyst DATE 9-2-82

ORIGINAL SIGNED BY  
JERRY SEXTON  
DISTRICT 1 SUPR.

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE SEP 7 1982

CONDITIONS OF APPROVAL, IF ANY: