

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Neil E. Salsich 304 Central Building Midland, Texas  
(Address)

LEASE Ora B Terry WELL NO. 1 UNIT H/S 8 T 19 R 38

DATE WORK PERFORMED 8-26 to 9-4 POOL Hobbs

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☒ Other Perforating & Treating

Detailed account of work done, nature and quantity of materials used and results obtained.

5 1/2" casing was cemented at 4125' with 125 sacks cement. Tested 1000# for 30 minutes with no drop in pressure. W.O.C. 72 hrs. perforated 5 1/2" casing from 4065 - 4089 with 4 shots per ft. acidized perforations with 1000 gallons regular acid. Sand oil fraced with 20,000 gallons oil and 20,000# sand.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
	(Company)	

OIL CONSERVATION COMMISSION

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Neil E. Salsich  
Position Operator  
Company Neil E. Salsich

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Neil E. Salsich 304 Central Building Midland, Texas  
(Address)

LEASE Ora B Terry WELL NO. 1 UNIT H S 8 T 19 R 38

DATE WORK PERFORMED 8-10-58 POOL Hobbs

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

8 5/8" casing was cemented at 323 ft. with 225 sacks cement. circulated. & tested  
1000# with no drop in pressure. W.O.C. 24 hrs.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

\_\_\_\_\_

Oil Production, bbls. per day

\_\_\_\_\_

Gas Production, Mcf per day

\_\_\_\_\_

Water Production, bbls. per day

\_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl.

\_\_\_\_\_

Gas Well Potential, Mcf per day

\_\_\_\_\_

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name Neil E. Salsich

Title \_\_\_\_\_

Date \_\_\_\_\_

I hereby certify that the information given  
above is true and complete to the best of  
my knowledge.

Name Neil E. Salsich

Position Operator

Company Neil E. Salsich