

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-7

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5. Indicate Type of Lease
State ☒ Fee ☐

6. State Oil & Gas Lease No.
A-1212

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPER OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM O-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 66
4. Location of Well UNIT LETTER D 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 10 TOWNSHIP 19-S RANGE 38-E N.M.P.M.	10. Field and Pool, or Acreage Hobbs GSA
11. Elevation (Show whether OF, RT, GR, etc.) 3602' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 3-25-82. Pulled rods and pump. Tagged fill at 4220' and pulled tubing. Ran gamma ray base temp. survey 4220'-3900'. Ran packer and tubing. Set packer at 3894'. Acidized with 8000 gal 20% HCL in 4 equal stages with 1200# rock salt and 600# 100 mesh slat in 1050 gal 30# gelled brine water as block. Flushed each stage with 30 bbls brine water. Ran gamma ray temp. treatment survey 4220'-3900'. after each stage. Pulled tubing and packer. Ran rods, pump, and 2-7/8" tubing. Moved out service unit 3-31-82. Pump tested fro 96 hrs. and pumped 631 B0, 1503 BW, and 143 MCF. Returned well to production.

0+4-NMOCD, H 1-Hou 1-CLF 1-Susp

14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Ferman TITLE Assist. Admin. Analyst DATE 4-19-82
ORIGINAL SIGNED BY JERRY GERTON
APPROVED BY JERRY GERTON TITLE ASSISTANT SUPERVISOR DATE APR 22 1982
CONDITIONS OF APPROVAL, IF ANY: