

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>TEXACO Inc.</b>		Address <b>1961 JUL 21 AM 8p. 53 Box 728 - Hobbs, New Mexico</b>			
Lease <b>Nordon Corporation Limited</b>	Well No. <b>1</b>	Unit Letter <b>N</b>	Section <b>15</b>	Township <b>19-S</b>	Range <b>38-E</b>
Date Work Performed <b>July 18, 1961</b>	Pool <b>Hobbs</b>	County <b>Lea</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations    ☒ Casing Test and Cement Job    ☐ Other (Explain):  
☐ Plugging    ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

TD - 4189'  
7-5/8" O.D. casing set at 429'

Ran 4179' of 4-1/2" O.D. casing, 9.50 lb, J-55, 8-R, and cemented at 4189' with 450 sx Incor. Plug at 4159'. Job complete 11:50 A.M. July 17, 1961.

Tested 4-1/2" OD casing fro 30 minutes with 1500 PSI from 12:00 Noon to 12:30 P.M. July 18, 1961. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 1500 PSI from 2:30 to 3:00 P.M. July 18, 1961. Tested O.K. Job complete 3:00 P.M. July 18, 1961.

Witnessed by		Position		Company		
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY						
ORIGINAL WELL DATA						
D F Elev.	TD	PBTD	Producing Interval	Completion Date		
Tubing Diameter		Tubing Depth	Oil String Diameter	Oil String Depth		
Perforated Interval(s)						
Open Hole Interval			Producing Formation(s)			
RESULTS OF WORKOVER						
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.		
Approved by				Name <b>J. G. Blevins, Jr.</b>		
Title				Position <b>Assistant District Superintendent</b>		
Date				Company <b>TEXACO Inc.</b>		