

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

State ☐	For ☒
5. State Oil & Gas Commission No.	

SUNDARY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPERF OR PLUG WELLS IN A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM O-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Name of Lease Name South Hobs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 109
4. Location of well UNIT LETTER <u>J</u> <u>2310</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>15</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Hobbs GSA
11. Elevation (Show whether DF, RT, GR, etc.) 3591' DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	☐
TEMPORARILY ABANDON	☐
FULL OR ALTER CASING	☐

PLUG AND ABANDON	☐
CHANGE PLANS	☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK	☒
COMMENCE DRILLING OPER.	☐
CASING TEST AND CEMENT JOBS	☐

ALTERING CASING	☐
PLUG AND ABANDONMENT	☐

OTHER ☐

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 10-2-81. Pulled rods, pump, & tubing. Ran retrievable bridge plug & tubing w/bridge plug set at 3950'. Pulled tubing. Ran casing inspection log & cement bond log. Ran packer & set at 3194'. Spotted 15' sand on bridge plug. Circ dye out intermediate casing. Ran cement retainer & set at 3130'. Cmt w/500 sacks Class C w/5# salt per sack and 100 sacks Class C. Circ 80 sacks. Pulled tubing & tools. Ran bit, drill collars & tubing. Tagged cmt at 3125' & drilled out cmt & cmt retainer to 3270'. Pulled tubing & tools. Perf at 250 w/4 JSPF. Ran retrievable bridge plug & set at 994'. Spotted 15' sand on bridge plug & pulled tubing. Ran tubing & packer set at 39'. Cmt w/350 sacks Class C neat. Pulled packer & tubing. Ran bit & drill collars. Tagged cmt at 165'. Drilled out to 270'. Pulled tubing & tools. Tagged sand at 985' & circ clean. Pulled tubing & retrievable bridge plug. Ran retrieving head & tubing. Tagged sand at 3935'. Circ clean & pulled tubing. Lowered retrievable bridge plug & set at 3390'. Pulled tubing & tools. Ran retrievable bridge plug & set at 3950'. Spotted 15' sand on bridge plug.

0+4-NMOCD, H 1-Hou 1-Susp 1-CLF

14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Cathy L. Forman TITLE Assist. Admin. Analyst DATE 11-23-81

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: