

FIELD <u>Enrico Monument</u>	OPERATOR <u>Sh. H Oil Co</u>	DATE <u>4-27-1976</u>
LEASE <u>Coppin B</u>	WELL NO. <u>2</u>	LOCATION <u>Wh. Sec 4 T-20-S R-37-E</u>
<u>Completed 11-27-1934</u>		

Present Status: P+H
P+H with casing in hole - 6-1-1964

12 1/2 " casing set at 133 ' with 150 sx of El Toro cement
 Hole size 17 1/2 " Top of Cement Surf Calculated @ 100% fill
7" casing base @ 772'

9 5/8 " casing set at 1254 ' with 400 sx of El Toro cement
 Hole size 11 1/4 " Top of Cement Surface Calculated @ 100% fill

Ran new 7" casing to 772' in 7-1957 (Failure due to internal corrosion)
P+H Procedure: Circulated hole with mud.
Did not pull casing Spotted Cement plugs as follows
75 SX @ 3750'
12 SX @ Surface
Erected Prescribed Marker
75 SX Cement 3750' to 3350' Calculated @ 100% fill

7 " casing set at 3635 ' with 275 sx of _____ cement
 Hole size 9 3/4 " Top of Cement 1450 Calculated @ 100% fill

6 1/4 " Open Hole 3638 to 3899
Lynes PKR @ 3750'

Total Depth 3899' PBTD 3802' b. for P+H

12 SX 70'
 Mod
 Top of Cement 3350'
 75-SX
 Bottom of Cement 3750'
 PBTD 3802'
 10000'
 Drilling
 Sealment
 Specific