

RD WIRELINE SVC. TIH W/FTI SONIC HAMMER, SN. & 129 JTS. TBG. RU KNOX SVCS. AND PREWASH & ACIDIZE PERFS. FR. 3,786'-3,970' W/3,024 GALS. OF NEFE 15% ACID W/1.5% DP-77MIX. DROP BALL & SHEAR SLEEVE @ 1,450#. RD KNOX SVCS. TOH W/6 JTS. TBG. LEAVING TOOL @ 3,786' W/123 JTS. TBG. IN HOLE. RU SWAB EQUIPMENT. SWABBED WELL. TOH W/123 JTS. TBG. & FTI SONIC HAMMER. TIH W/2-3/8" SN, IPC JT., 8 JTS. 2-3/8" TBG., TAC, & 119 JTS. OF 2-3/8" TBG. SN OE @ 3,962'. REMOVE 6" 900 BOP & SET TAC @ 3,685' W/18,000# TENSION. NU WELLHEAD & TIH W/PROD. EQUIPMENT. LOAD TBG. & ATTEMPT TO TST. TO 1,000#. TBG. WOULD NOT TST. TOH W/RODS & PUMP. DROP SV & ATTEMPT TO TST. TBG. TBG. STILL WOULD NOT TST. INSTALL BOP. TOH W/119 JTS. OF 2-3/8" TBG., TAC, 8 JTS. 2-3/8" TBG., IPC JT. & SN. FOUND COLLAR SPLIT ON 1ST JT. BELOW TAC. TIH W/2-3/8" SN, 9 JTS. OF 2-3/8" TBG., 4-1/2" X 2-3/8" WATSON TAC, & 119 JTS. OF 2-3/8" TBG. SN OE @ 3,962'. RMV. BOP. SET TAC @ 3,685' W/18,000# OF TENSION. DUMP 5 GALS. OF CORROSION INHIBITOR DWN. TBG. TIH W/2" X 1-1/4" RHBC 8' X 3' X S4' SUCKER ROD PUMP #a-0308, 5 1-1/2" WGT. BARS, 152-3/4" SUCKER RODS, 1 3/4" X 4' PONY ROD & A 1-1/4" X 16' POLISH ROD W/1-1/2" X 8' POLISH ROD LINER. LOAD & TST. PUMP ACTION TO 1,000#. HELD OK. RDMO PULLING UNIT. SET PUMPING UNIT AND RETURNED TO PRODUCTION. CLEANED LOCATION.

TEST (24 HOURS): 0 BOPD, 65 BWPD & 36 MCFPD