

CONYX ENERGY COMPANY
WELLBORE WORK HISTORY
ALL ACTIVITY REPORTED FOR THE JOBS
ONSHORE REGION
JOBS FOR AREA: 7

W B MAVEETY #5

PWO, PROP FRAC

9/ 7" CSG @ 3778'/ PBTD @ 3740'/ EUMONT FLD/ LEA CNTY NM/ WI .7500/

PN 611370/ AFE 12656/ ORYX 4510/

PERFS 2801'-2955' YATES/ 3008'-3135' 7-RIVERS/ 3220'-3304' QUEEN/

PERFS 3386'-3550' PENROSE/

01/26/95

*** FIRST REPORT ***

1-24-95 MIRU LUCKY WS 1-23-95/ ND WH/ NU BOP/ POH W/2-3/8" J-55 PROD TBG
& PKR/ TIH W/3-1/2" WS & PKR TO 2000'/ TEST WHILE TIH TO 7000# W/WTR/ SDFN/
DI \$2950/ DT \$0/

1-25-95 FIN TIH W/3-1/2" WS TESTING TO 7000#/ SET PKR @ 3177'/ RU HOWCO/
TEST LINES TO 7000#/ FRAC QUEEN & PENROSE PERFS 3220'-3550' W/835 BBLS GEL,
137 TONS CO2 & 202,600# 20/40 BRADY SD/ MAX SD CONC 8 PPG/ MP 6200/ AP 5274/
AIR 38 BPM/ JC 12 NOON/ ISIP 440#/ OPEN TO TEST TANK/ PRS BLED TO 0#/ REC 3
BLW/ RU PRO WL/ RIH & TAG TD @ 3394'/ SDFN/ PREP TO FRAC NEXT ZONE/
DI \$54,850/ DT \$0/

1-26-95 PRO WL/ SET PLUG IN F NIP @ 3161'/ RLS ON-OFF TOOL/ POH W/3-1/2"
TBG & ON-OFF TOOL/ TIH W/RBP ON 2-3/8" TBG/ SET RBP @ 3160'/ POH/ TIH
W/LOK-SET PKR ON 3-1/2" TBG TO 3155'/ SET PKR/ TEST RBP TO 4000#/ RLS PKR,
RAISE TO 2769'/ SET PKR/ HOWCO TEST LINES TO 7000#/ FRAC YATES/7-RIVERS
2801'-3135' W/620 BBLS GEL, 105 TONS CO2, 172,000# 12/20 BRADY SD/ MP 3900/
AIR 35 BPM/ ISIP 2135/ JC 2:00PM/ RD HOWCO/ RU PRO WELL TESTERS/ OPEN WELL
TO TEST TANK/ CLEAN UP WELL/ SDFN/DI \$59351/ DT \$0/

AFE	TANGIBLE	INTANGIBLE	TOTAL
12656 ESTIMATE \$	0	138000	138000
12656 01/26/95	0	117161	117161
12656 TODATE \$	0	117161	117161

01/27/95

WELL FLOW 18 HRS/ REC CO2 GAS & 221 BLW/ -399 BBLS LW TO REC/ TP 1600#-25#/
PRO RIH W/BLANKING PLUG SET IN F NIP @ 2762'/ WELL START FLOWING/ TP 400#/
APPARENT PLUG LEAKING/ RIH W/WL TO FISH PLUG-HAD 4' OF FILL/ RIH W/BAILER/
C/O SAND TO PLUG/ COULD NOT RETRIEVE PLUG/ SDFN/

AFE	TANGIBLE	INTANGIBLE	TOTAL
12656 01/27/95	0	3960	3960
12656 TODATE \$	0	121121	121121

01/28/95

RLS PKR/ POH LD 3-1/2" WS & PKR/ WELL START FLOWING/ SWI/ SDFN/ LEFT FLOWING
TO TANK/ REC 33 BLW/ WELL DIED/

AFE	TANGIBLE	INTANGIBLE	TOTAL
12656 01/28/95	0	5530	5530
12656 TODATE \$	0	126651	126651

01/29/95

RIH W/2-3/8" WC ON 2-3/8" TBG/ TAG FILL & CLO W/ABC FOAM AIR UT FR
2950'-3155'/ CIRC CLEAN/ RAISE TBG TO 2750'/ UNLOAD FL W/AIR/ SDFN/ LEAVE
WELL FLOWING ON 50# CP/ GAS RATE 450 MCF/

AFE	TANGIBLE	INTANGIBLE	TOTAL
12656 01/29/95	0	4550	4550
12656 TODATE \$	0	131201	131201