

ACIDIZED PERFS. & O.H. W/4,000 GALS. 15% NEFE DI HCL ACID W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 2 STAGES. DROPPED BALL & OPENED SHEAR SLEEVE @ 1,200# TBG. PRESS. KNOX SVCS. RDMO. TOH W/2 JTS. TBG. & 4' TBG. SUB. SN @ 3,745'. TOOL @ 3,750'. RU SWAB EQUIP. SWABBED WELL. JARREL SVCS. MIRU. RAN PRESS. BOMB. JARREL SVCS. RDMO. RU SWAB EQUIP. SWABBED WELL. RD SWAB EQUIP. TOH L.D. W/118 JTS. TBG., SN. & SONIC HAMMER. CHG'D. BOP RAMS FR. 2-7/8" TO 2-3/8". UNLOADED & RACKED 122 JTS. 2-3/8" POLYETHYLENE LINED INJ. TBG. TIH W/6-5/8" X 2-3/8" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 5-7/16" X 2-3/8" X 1.50" "T-2" ON-OFF SKIRT, PU OFF RACKS W/119 JTS. 2-3/8" POLYETHYLENE LINED (BANDERA) TBG. & BREECH-LOC MANDRAL. SET & GOT OFF PKR. @ 3,706'. LOADED & DISPLACED 6-5/8" CSG. W/155 BBLS. FW & T-2264 CORROSION INHIBITOR MIXED. LATCHED ONTO PKR. & LANDED TBG. IN BREECH-LOC HANGER W/10,000# TENSION. ND 6" 900 BOP. PRESS. TST'D. CSG. TO 550# & CHARTED 20 MINS. NOTE: TEST WITNESSED & OK'D BY CHARLIE PERRIN W/NMOC. PRESS'D. TBG. TO 600# & BLEW PUMP OUT PLUG. PUMPED 35 BBLS. WATER DWN. & EST. INJ. RATE OF 3.5 BPM @ 400# P.P. TBG. ON VACUUM. N.U. 7-1/16" 3M KVAERNER NATL. INJ. WELLHEAD TREE. PRESS. TST'D. TREE TO 3,000#. HELD OK. TYLER WELL SERVICE & STAR TOOL RDMO. CLEANED LOCATION. WELL CLOSED IN WAITING ON INJECTION LINE INSTALLATION.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.