

TIH w/2-3/8" OD scalloped collar, 2-3/8" x 4' tbg. sub & 2-3/8" SN w/cast iron knock out plug in cplg. on 106 jts. 2-3/8" tbg. Davis tool cleaned out frac sand fr. 3229' - 3415'. Circ. hole clean. Removed BOP, installed wellhead & set tbg. at 3229'. TIH & ruptured plug. RDPU & cleaned location. Flared to pit fr. 8-1 thru 8-4-96. 8-5-96: Warren Petroleum set gas meter no. 841 & began taking gas. 8-6-96: RU Reeco Well Svc. & swabbed well. 8-13-96: MIRU Pride Well Svc. Removed wellhead, installed BOP & TIH w/3 jts. 2-3/8" tbg. & set tbg. O.E. at 3271'. Removed BOP, installed wellhead & TIH w/20-125-RHBC-8-3-S-4 pump on rods. RDPU & cleaned location. Set pumping unit & motor & began pumping well on 8-15-96. 8-21-96: MIRU Pride Well Svc. & attempted to pull pump, pump stuck. Removed wellhead, installed BOP & TOH w/tbg., rods, & pump. TIH w/2-3/8" tbg. set at 3190'. Removed BOP & installed wellhead. TIH w/20-125-RHBC-8-3-S-4 pump on rods. RDPU, cleaned location & resumed producing well on 9-4-96. Pumped all fluid off & well began flowing.

Test of 9-7-96: Flowed 337 MCFGPD in 24 hours. Tbg. & Csg. press. 25 PSI.