

NMGSAU #415 - C INUED - PAGE 3

SI PRESS.-80# / 5 MINS.-0#. LOAD 340 BBLS. DROP BALL & OPEN SHEAR SLEEVE @ 1,820# PRESS. RD KNOX SVCS. RU UP TO SWAB. SWABBED WELL. RU JARREL SVC. & RUN BHPB. RD JARREL SVC. RU SWABBING EQUIP. SWABBED WELL. RD SWAB EQUIP. TOH W/TBG. & FTI TOOL. LAY DWN. TBG. UNLOAD & RACK 2-3/8" INJ. TBG. CHG. BOP RAMS FR. 2-7/8" TO 2-3/8". PU & TIH W/WATSON INJ. PKR, ON-OFF TOOL, & 123 JTS. 2-3/8" BANDERA COATED TBG. SERVICE MAN ON LOCATION. ATTEMPT TO SET PKR. @ 3,788'. HAD TO RESET PKR. HELD OK. GOT OFF ON-OFF TOOL & PUMPED 110 BBLS. PKR. FLUID. LATCH ON-OFF TOOL. REMOVE BOP & LAND 2-3/8" TBG. IN WELLHEAD. INSTALL INJ. VALVES. PRESS. TST. CSG. TO 540# FOR 30 MINS. OK. RDMO TYLER WELL SVC. CLEANED LOCATION. CLOSED IN. WAITING ON INSTALLATION OF INJECTION LINE.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.