

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 91
4. Location of Well UNIT LETTER <u>P</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>9</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3606' KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐ OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 8-5-81. Pulled rods and pump. Ran a retrievable bridge plug and set at 3939'. Capped with 15' of sand. Perforated 1600' with 4 JSPF. Ran tubing and packer and set packer at 1512'. Pressured perfs to 1000 psi and OK. Ran tubing and packer to 1602' and spotted 100 gals. 15% HCL acid. Pulled tubing and packer. Ran cement retainer and set at 1506'. Cemented with 300 SX Class C with additives. Reversed out 22 sacks to pit. Cemented down bradenhead with 150 sacks Class C 2% CACL. 22 sacks to pit. Cemented down bradenhead with 150 sacks Class C 2% CACL. Ran temperature survey and TCMT 4' from surface. Drilled retainer and cement to 1676'. Circulated sand off retrievable bridge plug. Pulled tubing and retrievable bridge plug and set packer at 3977'. Acidized with 2800 gal. ASOL acid tagged with radioactive material. Ran rods and pump. Pump tested for 5 days and pumped 13 BO X 2597 BW X 64 MCF. Placed well on production.

0+4-NMOCD, H 1-Hou 1-Susp 1-W. Stafford, Hou 1-GPM

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Greg Mitchell TITLE Admin. Analyst DATE 9-3-81

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

100