

Daily Activity Report

Conoco Inc.

State A-17 #7

Lea County, New Mexico

Job #3709

02/27/02 Wednesday

Notified OCD. MIRU Triple N rig #25. ND WH and NU BOP. RIH w/ tbg and tagged PBTD @ 3,860'. SDFN.
RT: 12:30 – 5:30 5.0 hrs CRT: 5.0 hrs Cost today: \$1,840 Cost to Date: \$1,840

02/28/02 Thursday

Notified OCD. RU cementer and circulated hole w/ mud. POOH w/ tbg to 2,651' and pumped 25 sx C cmt 2,651 – 2,300'. POOH w/ tbg. RIH w/ wireline and perforated casing @ 1,460'. POOH w/ wireline. RIH w/ packer to 1,080'. Loaded hole, set packer, established rate of 1 BPM @ 800 psi and squeezed 40 sx C cmt, ISIP 750 psi. WOC 3 hrs and POOH w/ packer. RIH w/ tubing, tagged cmt @ 1,355'. POOH w/ tbg. ND BOP and RIH w/ tbg to 413'. Pumped 10 sx C cmt 413' to surface. POOH w/ tbg, topped off well w/ cmt. RDMO.
RT: 8:00 – 5:00 9.0 hrs CRT: 14.0 hrs Cost today: \$5,776 Cost to Date: \$7,616

03/05/02 Tuesday

Cut off wellhead, installed marker, and cut off anchors/backfilled cellars.