

- 2-10-79 Spotted 300 sx Thixset cmt. POH. WOC. TIH w/DP open ended. No fill. No circ. Dropped 2 loads of concrete blocks down well. RIH open ended. No circ. 10' of fill. Spotted 4000 gals of Flochek capped w/200 sx Class "C" cmt @ 2035'. POH. WOC. RIH. No fill. No circ.
- 2-11-79 Pushed & washed concrete blocks to btm. POH. Spotted 300 sx Thixset cmt. POH. WOC. RIH. No fill. POH. Dropped 400 bricks in hole. RIH. No fill. POH. Dropped 200 bricks in hole. RIH w/bit. No fill. POH. RIH open ended. Spotted 300 sx Thixset cmt. WOC. RIH w/DP open ended.
- 2-12-79 No fill. POH. Dropped 600 bricks in hole. Bricks bridged @ 2075'. WIH w/bit & shoved to btm. POH. RIH open ended. Spotted 300 sx Thixset cmt. POH. WOC. RIH & tagged @ 2075'. No fill. RU Welex. RIH w/caliper logging tool. RIH w/Lynes open hole inj-prod PKR & set @ 1520'. RIH w/DP open ended to 1520'. Spotted 210 sx Class "C" cmt from 1520' up. WOC.
- 2-13-79 RIH & tagged cmt @ 1247' PB. POH. WOC. Dressed cmt plug 3' & tested w/15M# ok. Pumped $\frac{1}{4}$ hr @ 1000 psig w/no washouts.
- 2-14-79 RIH w/Dyna Drill. Ran Surveys & orienting tools to kick-off from top of cmt plug.
- 2-15-79 Drld 100% cmt this AM. Apparently have drld back into old hole or never did get successful kick-off. POH. RIH w/DP open ended. RU Howco. Spotted 175 sx Class "C" cmt. POH. WOC.
- 2-16-79 Oriented Dyna Drill @ S 25° W. Tagged cmt top to 1225' & dressed to 1240'. POH. RIH w/Dyna Drill.
- 2-17-79 Drld w/Dyna Drill. 1240' @ 1°; S 25° W. 1269' @ $\frac{1}{4}$ °; S 2° W. 1300' @ $\frac{3}{4}$ °; S 6° W.
- 2-18-79 1342' @ $1\frac{1}{2}$ °; S 14° W. 1360' @ 2°; S 22° W. 1471' @ 4°; S 20° W.
- 2-19-79 1602' @ $4\frac{1}{2}$ °; S 15° W. 1790' @ 3 $\frac{3}{4}$ °; S 15° W. 1977' @ 3°; S 11° W.
- 2-20-79 2095' @ 3°; S 12° W. 2283' @ $2\frac{1}{2}$ °; S 16° W. 2376' @ $2\frac{1}{2}$ °; S 15° W. 2470' @ $2\frac{1}{4}$ °; S 15° W. 2565' @ 2 $\frac{3}{4}$ °; S 15° W. 2692' @ $4\frac{1}{2}$ °; S 10° W.
- 2-21-79 2790' @ 4 $\frac{3}{4}$ °; S 4° W. 2978' @ 4°; S 5° W. 3070' @ 3 $\frac{3}{4}$ °; S 1° E. 3195' @ $3\frac{1}{2}$ °; S.
- 2-22-79 3319'; Drift 3°; S 10° E; 3315' TVD; S 117' W 21'; 0.40. 3458'; Drift 2 $\frac{3}{8}$ °; S 5° E; 3454' TVD; S 124' W 20'; 0.25.
- 2-23-79 3584'; Drift 2°; S 5° E; 3579' TVD; S 129' W 19'; 0.60. 3672'; Drift $2\frac{1}{4}$ °; S 6° E; 3667' TVD; S 133' W 20'; 0.29.
- 2-24-79 3765'; Drift 2 $\frac{3}{4}$ °; S 15° E; 3760' TVD; S 137' W 19'; 0.74.
- 2-25-79 3865'; Drift $3\frac{1}{4}$ °; S 22° E; 3861' TVD; S 142' W 17'; 0.62.
- 2-26-79 3957'; Drift 3°; S 27° E; 3952' TVD.
- 2-27-79 Lost 100% returns @ 4169'. Dry drlg this AM.
- 3-2-79 PD 5205'.
- 3-4-79 Ran 129 jts 9 5/8" 47# N80 LTC, 43.5# K55 STC, & 36# K55 STC to 5026'. 9 5/8" csg set w/Guide Shoe @ 5063'. Lynes pkr @ 3432', & DV tool @ 3423'. Cmt'd 1st stage as follows: 600 sx Howcolite containing 8#/sk