

COUNTY	LEA	FIELD	Lea-Bone Spring	STATE	N.M.
OPR	BLAIR, EDWIN FOSTER				
	1 Lea-Federal				
	Sec. 11, T-20-S, R-34-E				
	1980' fr S Line & 2060' fr W Line of Sec.				
	Spudded 12-16-63				
	Comp. 3-3-64				
LOGS		EL	GR	RA	IND HC A
JSG & SX - TUBING					
13 3/8"	815'	500			
8 5/8"	5429'	500			
4 1/2"	10400'	280			
		CLASS			
		FORMATION	DATUM	FORMATION	DATUM
		LOG:			
		Anhy	1599		
		Yates	3456		
		Queen	4626		
		B Spg	8193		
		1st B Spg	/		
		Sd	9483		
		TD 10400', PBD 10330'			

IP Bone Spring Perfs 10126-312' Flwd 42 BOPD. Pot. Based on
24 hr test thru 16/64" chk., CP Pkr, TP 200#.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Carper Drlg. Co.

PROP DEPTH 10,300' TYPE

F.R. 12-19-63
PD 10,300' - Bone Spring
Contractor - Carper Drlg. Co.
12-30-63 Drlg. 5210'.
1-6-64 Drlg. 5588'.
1-13-64 Drlg. 8897' dolo.
Attempted DST @ 8180', pkr failed.
1-20-64 Drlg. 9865' dolo.
DST 9485-9540', open 2 hrs,
rec 2000' gas in DP, 10' free oil & 30' O&GCM,
FP 64-64#, 45 min FSIP 485#.
1-27-64 TD 10400', prep to log.
DST 10110-145', open 2 hrs,
rec 540' gas in DP, + 30' O&GCM,
FP 46-69#, 1 hr FSIP 508#.
Cored 10345-400', rec 55' shly siltstone, w/scatt.
fluor.
2-3-64 TD 10400', PBD 10330', prep to test.
Perf 10306-312' W/4 SPF
Ac. 500 gals.
Frac 50 000'

LEA COUNTY
BLAIR, EDWIN FOSTER, #1

Lea-Bone Spring

N.M.

Page 2

Sec. 11-20S-34E

2-10-64 TD 10400', PBD 10330', tstg. (Tight)
2-17-64 TD 10400', PBD 10330', tstg. (Tight).
2-24-64 TD 10400', PBD 10330', tstg. (Tight).
3-2-64 TD 10400', PBD 10330', tstg. (Tight).
3-9-64 TD 10400', PBD 10330', tstg. (Tight).
3-16-64 TD 10400', PBD 10330', COMPLETED.

Set BP @ 10250'

Perf 10126-140' W/4 SPF

Ac. 1000 gals.

Swbd load & AW for 8 hrs.

Re-Ac. 5000 gals.

Frac 100,000 gals gelled wtr + 95,000# sd.

Swbd 29 BO + 39 BLW/18 hrs (10126-140')

Pulled BP @ 10250'

Gas Lift 61 BO + 126 BLW/66 hrs (10126-312')
LOG TOP: Bone Spring Dolomite 10126'.