

| | |
|---------------------------|------------|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

| | | | | | |
|---|--------------------------|--|----------------------|------------------------|---------------------|
| Name of Company Shoreline Exploration Co. | | Address 1117 Fort Worth National Bank Bldg. Fort Worth, Texas | | | |
| Lease Snyder | Well No. 1 | Unit Letter J | Section 16 | Township 20S | Range 33E |
| Date Work Performed 11/1/64 | Pool West Teas | | | County Lea | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☒ Other (Explain): **Perf.**
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Perforated 7" casing at 1999' DF with 4 jet shots (.69). Cemented 7" casing with 250 sx Encore - cement mixed with saturated salt water. Plugged down at 8:00 p.m. 11/1/64. Cement circulated back to surface. Tested casing with 1000#, 12 hrs., no pressure drop. WOC 24 hrs.

Casing was tested before and after drilling the plug and below the casing seat as follows:

Mud was bailed from the hole and hole remained dry for a period of 1 hr.

| | | |
|------------------------------------|-----------------------------|---|
| Witnessed by Kermit Dunn | Position Engineer | Company Shoreline Exploration Co. |
|------------------------------------|-----------------------------|---|


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| DF Elev. | TD | PBTD | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

| | | | |
|--|---|---|--|
| OIL CONSERVATION COMMISSION | | I hereby certify that the information given above is true and complete to the best of my knowledge. | |
| Approved by  | Name Charles B. Head | | |
| Title Vice-President | Position | | |
| Date | Company Shoreline Exploration Co. | | |