

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-1640

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drig.	7. Unit Agreement Name
2. Name of Operator Amerada Petroleum Corporation	8. Farm or Lease Name State WE "I-32"
3. Address of Operator Box 668 - Hobbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER 0 , 560 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 20-S RANGE 36-E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3636' DF	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Finished drilling 7-7/8" hole to 10,942' at 3:00 PM 4-22-65.
Ran 272 Jts. 5-1/2" OD casing set at 10,942'. Cemented with 600 sacks Trinity Inferno Class "E" cement with 18% salt and 3/4 of 1% CFR-2. Pumped plug to 10,810' at 5:00 PM 4-23-65 with 2400# Max. PP. Ran temperature survey and checked top of cement on outside 5-1/2" casing at 7832', equalled 85% fill. Waited 37 hrs. Tested 5-1/2" casing with 2500# for 1 hr. Held OK.
Started drilling 4-5/8" hole from 10,942' at 12:45 PM 4-25-65.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.L. Campbell TITLE District Superintendent DATE April 26, 1965

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

