STATE OF NEW MEXICO NERGY AND MINERALS DEPARTMENT

HO. OF COMIES RECEIVED	T	
DISTRIBUTION	1	
SANTA FE		
FILE		l
U.S.O.S.		
LAND OFFICE		
OPERATOR	 	

DISTRIBUTION P. O. BOX 2088	
SANTA FE, NEW MEXICO 87501	Form C-103 Revised 10-1- <i>71</i>
U.S. G. S.	Sa. Indicate Type of Lease
LAND OFFICE	
OPERATOR	
	5. State Oil & Gas Lease No.
SUNDRY NOTICES AND DEPORTS ON WELLS	E-5231
SUNDRY NOTICES AND REPORTS ON WELLS 100 NOT USE THIS FORM FOR PROPOSALS TO DRILL ON TO OFFER H OR PLUG BACK TO A DIFFERENT RESERVOIR. 100 NOT USE TAPPLICATION FOR PERMIT - 17 (FORM C-101) FOR SUCH PROPOSALS.)	
TEATION FOR PERMIT 2" (FORM C-101) FOR SUCH PROPOSALS.)	
OTL X GAB OTHER-	7. Unit Agreement Name
iame of Operator	8. Farm of Lease Name
Minerals, Inc.	Bass State
Address of Operator	9. Well No.
P. O. Box 1320, Hobbs, New Mexico 88240	4
Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER K 2310 FEET FROM THE South LINE AND 1980 PEET FROM	
PEET PROM THE BOUCH LINE AND 1900 PEET PROM	Salt Lake Yates
THE West LINE, SECTION 18 TOWNSHIP 20S RANGE 33E NMPM	
TOWNSHIP TOWNSHIP RANGE DE NMPM	
15. Elevation (Show whether DF, RT, GR, etc.)	
3526' GR	12. County
	Lea
Check Appropriate Box To Indicate Nature of Notice, Report or Ot	her Data
	T REPORT OF:
AFORM REMEDIAL WORK PLUS AND ABANDON REMEDIAL WORK	ALTERING CASING
MPORARILY ABANDON COMMENCE DRILLING OPHS.	PLUG AND ABANDONMENT VV
LL OR ALTER CASING CASING TEST AND CEMENT JOB	E.A.
OTHER	
OTHER	
Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including work) SEE RULE 1603.	estimated date of starting any proposed
PBD 3040'. R/U pulling unit @ 3:00 PM P/U RV Tool and RIH to	2007! 6-4 1
and open and circ and close help. But and the following th	July . Set tool

and open and circ and clean hole. RU and pump 50 sks below retainer and pump 10 sks on top. POOH w/5 stds and pump 250 sks 50/50 Poz Mix w/2% gel and 3%salt. POOH w/42 jts and laydown. R/U and pump 200 sks ctm and POOH laying down tubing-L/D SV tool and RIH w/5 stds. tubing. Pump 50 sks and circ to surface. Laydown remaining tubing. Plug complete @ 11;00 PM. Pit has been backfilled and area has been cleared and leveled. Plugging witnessed by Eddie Seay, Hobbs OCD.

, :		
0. I hereby certify that the information above is true and complete	rives Vice President, Engineering	DAYE 12-17-82
ONDITIONS OF APPROVAL, IF ANYI	"OIL & GAS INSPECTOR	OATE 3-21 83

Recovery

, F

DEC 2 0 1982

; ;

HOBBS OFFICE