

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

Oct 26 9 03 AM '65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - OG-4067-1
7. Unit Agreement Name NONE
8. Farm or Lease Name State of N.M. "CV"
9. Well No. 1
10. Field and Pool, or Wildcat Morrow & Strawn
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico
4. Location of Well UNIT LETTER <u>I</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>20-S</u> RANGE <u>35-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3661' (D. F.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

Total Depth - 11,620'
9 5/8" O. D. Casing Cemented at 5500'

Ran 11,608' of 4 1/2" O. D. Casing, 11.60 LB, N-80, NEW, and cemented at 11,620' with 700 Sx. Trinity Lite Wate, and 500 Sx. Incor 4% gel with retarder inhibitor. Plug at 11,554'. Job complete 1:15 A. M. October 23, 1965.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 4:00 P. M. to 4:30 P. M. October 25, 1965. Tested O. K. Job complete 4:30 P. M. October 25, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE October 26, 1965
APPROVED BY [Signature] TITLE Superintendent DATE
CONDITIONS OF APPROVAL, IF ANY: