

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SEP 9 2 45 PM '65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State - 00-4067-1
7. Unit Agreement Name
NONE
8. Farm or Lease Name
State of N. M. "OVM"
9. Well No.
1
10. Field and Pool, or Wildcat
Morrow & Strawn
12. County
Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
TEXACO Inc.
3. Address of Operator
P. O. Box 728 - Hobbs, New Mexico
4. Location of Well
UNIT LETTER I 1980 FEET FROM THE South LINE AND 660 FEET FROM
THE East LINE, SECTION 36 TOWNSHIP 20-S RANGE 35-E NMPM.
15. Elevation (Show whether DF, FT, GR, etc.)
3661' (D. F.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 5500'
13 3/8" O. D. Casing Cemented at 364'

Pan 5484' of 9 5/8" O. D. Casing, 36.00 LB, J-55, NEW, and cemented at 5500', with DV tool at 3688', plug at 5466', cemented first stage with 600 Sx. Trinity Lite wate, plus 200 Sx. Class "C" neat, and cemented second stage with 1700 Sx. Trinity Lite Wate. Job complete 12:05 P. M. September 6, 1965.

Tested 9 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 12:30 P. M. to 1:00 P. M. September 7, 1965. Tested O. K. Drilled plug and DV tool and re-tested for 30 minutes with 1000 P. S. I. from 3:00 P. M. to 3:30 P. M. September 7, 1965. Tested O. K. Job complete 3:30 P. M. September 7, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. E. Jordan TITLE Field Foreman DATE September 8, 1965
APPROVED BY J. E. Jordan TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: