

# OIL CONSERVATION DIVISION

## DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

## DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

## DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.

30 025 21773

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil / Gas Lease No.

TG-314694

7. Lease Name or Unit Agreement Name

VAN ET TEN, L.

8. Well No.

12

9. Pool Name or Wildcat

MONUMENT PADDOCK

SUNDRY NOTICES AND REPORTS ON WELL  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator  
205 E. Bender, HOBBS, NM 88240

4. Well Location

Unit Letter O : 810 Feet From The SOUTH Line and 2130 Feet From The EAST Line  
Section 9 Township 20S Range 37E NMPM LEA COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3542'GL

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPERATION ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: RECOMPLETE TO MONUMENT PADDOCK ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. 4-2-96 MIRU, INSTALL BOP.

2. 4-3-96 DUMP 35' OF CMT ON PKR @ 6335'. TOP OF CMT 6300' GUAGE RING 5700' OK. CIBP @ 5575' LOAD /TEST CSG 250#PSI. RUN GR-CCL-CNL- 5566'- 4550'. PERF 5206'-5614' 8' 16 HOLES @ 2 JSPF. 5206-5216 Per Paula

3. 4-4-96 TIH. HOT H2O TBG REVERSED OUT PARRAFIN.TOH. TIH W5 1/2 PKR TESTED TBG W/4000PSI. SPOT 2 BBLs ACROSS PERFS PULL UP TO 5093 AND OUT. ACIDIZE PERFS (5206'-5614') W/1500 GALS 15% NEFE W/24 BS.MAX PRESS 4400 PSI, AVE PRESS 2850 PSI, ISIP 2250 PSI, AVE RATE 2.2 BPM WENT ON VACCUM.

4. 4-6-96 RELEASE PKT THRU PERFS. TOH AND LAYDOWN PKR. TIH. ND BOP AND FLANGE UP WELLHEAD. RAN 2X1-1/2X 16' PUMP W/10' GAS ANCHOR. LOAD & TEST. RD & TEST.

5. 24 HR TEST OPT 164 BO, 0 BW, 0 MCF.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Paula S. Ives TITLE Engineering Assistant

DATE 4/30/96

TYPE OR PRINT NAME Paula S. Ives

Telephone No. 397-0442

(This space for State Use)

APPROVED BY DISTRICT SUPERVISOR TITLE DISTRICT SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY:

DATE JUN 21 1996

on m. Weir Blinney, r. in