

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instruction
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0560408

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Aztec Federal "14" *LD*

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Lea (Devonian)

11. SEC., T., R., M., OR BLM. AND
SUBV. OR AREA

Sec. 14, T-20 South, R-34E

12. COUNTY OR PARISH 13. STATE

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Southwestern Natural Gas, Inc.

3. ADDRESS OF OPERATOR

900 Building of the Southwest Midland Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FSL & 1830 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

3648 GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 1-8-69, 9:00 P.M. - 1/2° @ 230', 1/4° @ 505' and 3/4° @ 690'. Depth 695' WOC. Ran 10 jts (338') of 13 3/8", 54.5#, 8rd ST & C casing and 11 jts (361') of 13 3/8", 48#, H-40, 8rd ST & C casing for a total of 699' set @ 695' and cemented with 700 sks Halliburton Class C, 2% CC. Circ. 40 sks cement. Tested casing with 1,000# for 30 minutes - held O.K. Job completed 11:15 P.M., 1-9-69 MST. Prep to drill ahead.

18. I hereby certify that the foregoing is true and correct

SIGNED *Jan D. Chandra* TITLE Office Manager

DATE 1-14-69

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

JAN 15 1969

*See Instructions on Reverse Side

J L GORDON
ACTING DISTRICT ENGINEER