

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE **APPLICATION FOR PERMIT -** (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- WATER INJECTION		5. State Oil & Gas Lease No.
2. Name of Operator GETTY OIL COMPANY		7. Unit Agreement Name
3. Address of Operator P.O. Box 249, Hobbs, New Mexico 88240		8. Farm or Lease Name EAST ELMONT UNIT
4. Location of Well UNIT LETTER K , 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 22 TOWNSHIP 19-S RANGE 37-E NMPM.		9. Well No. 856
15. Elevation (Show whether DF, RT, GR, etc.)		10. Field and Pool, or Wildcat EUMONT
12. County LEA		

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 6-3/4" hole to 4050' TD. Set 4-1/2" 9.5# J-55 casing at 4047' and cemented with 100 sacks Class H with 2% Cacl and 400 sacks Incor 50-50-Pozmix with 4% gel. Bottom 377' covered with B&W centralizers and scratchers and Ruff-Coated. Top of cement outside 4-1/2" at 800' by temperature survey. Released rig at 5 AM 8-23-69.

Rigged up pulling Unit 11-19-69. Tested 4-1/2" casing with 1500# for 30 minutes, with no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u> </u> ORIGINAL SIGNED BY EUGENE J. MILLER	TITLE <u>Area Engineer</u>	DATE <u>12-8-69</u>
APPROVED BY <u> </u> CONDITIONS OF APPROVAL, IF ANY:	TITLE <u> </u>	DATE <u> </u>

/bh