

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

Sub. Indicate Type of Lease
State ☐ Fed ☒
State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG WELLS TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OR TO REOPEN OR PLUG WELLS FOR SUCH PROPOSALS.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Unit Agreement Name

Name of Operator
Amoco Production Company

8. Name of Lease Name

Address of Operator

South Hobbs (GSA) Unit

P. O. Box 68, Hobbs, New Mexico 88240

9. Unit No.

86

Location of Well

UNIT LETTER K 2310 FEET FROM THE South LINE AND 1650 FEET FROM THE West LINE, SECTION 10 TOWNSHIP 19-S RANGE 38-E N.M.P.M.

10. Field and Pool, or Allotment

Hobbs (GSA)

15. Elevation (Show whether DF, RT, CR, etc.)
3598' GR

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
REPAIR OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☒
COMMENCE DRILLING OPS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

Describe Progress of Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 8-29-83. Perforated 3992'-4004' and 4010'-16' with 4 SPF. Cleaned out fill from 4209'-19' with packer set at 4140'. Pumped 2000 gal 15% NE HCL in 2 equal stages. Maximum pressure 970 psi and ISIP 730 psi. Retrievable bridge plug set at 4100'. Spotted 4 bbl 15% NE HCL with packer set at 3903'. Pumped 1500 gal 15% NE HCL. Max pressure 2580 psi and ISIP 2500 psi. Fished stuck RBP and caught onto at 4213'. Ran tubing, drill collars, jars and seating nipple. Seating nipple landed at 4191'. Removed BOP and installed tree. Ran rods and pump. Pressure tested pump at 500 psi and OK. Moved out service unit 9-8-83. Pumped 158 BO, 2761 BLW, and 5 MCF in 144 hours. Last 24 hours pumped 40 BO, 283 BLW, 133 bbl new water and 2 MCF. Returned to production.

0+4-NMOCD,H 1-HOU R. E. Ogden RM 21.150 1-F. J. Nash, HOU RM 4.206 1-SUSP
1-PJS 1-Petro Lewis

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Cathy L. Ferman

TITLE Assist. Admin. Analyst

DATE 10-21-83

ORIGINAL SIGNED BY EDDIE SEAY

APPROVED BY OIL & GAS INSPECTOR

TITLE

DATE OCT 26 1983

ADDITIONS OF APPROVAL, IF ANY

RECEIVED
OCT 25 1983
C.C.D.
HOLBS OFFICE