

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator		9. Farm or Lease Name	
3. Address of Operator		Bordages	
Pennzoil United, Inc.		9. Well No.	
P. O. Drawer 1828 - Midland, Texas 79701		1	
4. Location of Well		10. Field and Pool, or Wildcat	
UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM		Wildcat	
THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
3581.4		Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Plug Back

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set plugs as follows on 1-23-72

Plug #1 - 40 sx 9800-9665'  
Plug #2 - 75 sx 7150-6950'  
Plug #3 - 35 sx 6200-6085'  
Plug #4 - 35 sx 5600-5485'  
Plug #5 - Bridge plug @ 4600' - 15 sx 4600-4550'

On 1-26-72, moved in completion unit. Tested 8 5/8" casing w/2500# for 30 minutes - Tested O.K.

Now working on completion

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Drilling Superintendent

DATE 1-31-72

Orig. Signed by  
John Runyan  
Geologist

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE FEB 2 1972