

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. B-869	
7. Unit Agreement Name	
8. Farm or Lease Name State "F"	
9. Well No. 6	
10. Field and Pool, or Wildcat Eunice-Monument (G-SA)	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Amerada Hess Corporation
3. Address of Operator Drawer "D", Monument, New Mexico 88265
4. Location of Well UNIT LETTER M 990 FEET FROM THE South LINE AND 610 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 19-S RANGE 36-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3591' DF

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Finished drilling 6-1/4" hole to 4050' at 5:30 AM 6-11-73.
Ran 12 jts. 5" OD 14.8# casing as liner set at 4049' with top of liner at 3561'.
Halliburton cemented liner with 100 sx. Class "C" cement w/3 lb. salt & 1/4 lb. CFR-2 per sack. Pumped plug to 4010' at 2:00 AM 6-12-73. Waited 36 hrs. Drilled cement from 3553' to 3561'. Tested top of liner with 1800# O.K. Drilled cement from 3561' to 4010'. Tested 5" liner w/1800#. Held OK.
Continued with completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED MP Black TITLE Supver., Admin. Services DATE 12-28-73
APPROVED BY Don J. Sney TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: