

COPIES RECEIVED		
TRIBUTION		
FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1431	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator John H. Hendrix		8. Farm or Lease Name State T
3. Address of Operator 403 Wall Towers West, Midland, Texas 79701		9. Well No. 8
4. Location of Well UNIT LETTER <u>K</u> , <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>28</u> TOWNSHIP <u>19-South</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Eunice-Monument
15. Elevation (Show whether DF, RT, GR, etc.) 3590.7'		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Reached TD @ 4320' on 12-19-74 (MST).
2. Ran 131 jts. 4-1/2" csg. set @ 4319'.
3. Cemented w/200 sxs. "lite" wt, 15% salt, 1/4# floccel and 225 sxs. Class "C" 50-50 pozmix, 8% salt and 2% gel. Plug down @ 6:45 p.m. (MST) 12-19-74.
4. West Engineering ran temperature survey. Found cement top @ 2350'.
5. WOC 18 hrs. Tested to 700#. Tested ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marlene Jones TITLE Production Clerk DATE 12-20-74

APPROVED BY CC TITLE  DATE 12-20-74

CONDITIONS OF APPROVAL, IF ANY: