- 10. Blowout Preventer Program is attached.
- 11. Type and characteristics of the proposed circulating medium or mediums to be employed for rotary drilling, and the quantities and types of mud and weighting material to be maintained.

12. Testing, logging and coring programs to be followed with provisions made for required flexibility.

Surface to 4500' - GR-CNL-FDC-Caliper Surface to 4500' - Dual Laterlog - Micro SFL.

13. Any anticipated abnormal pressure or temperatures expected to be encountered or potential hazards, such as hydrogen sulfide gas, along with plans for mitigating such hazards.

None anticipated.

74. Anticipated starting date and duration of operation.

Start Sept. 3, 1978. Complete Oct. 15, 1978.

15. Other facets of the proposed operation operator wishes to point out for the Geological Survey's consideration of the application.

None.