

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Amoco Production Company		So. Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, NM 88240		8. Farm or Lease Name So. Hobbs (GSA) Unit
4. Location of Well UNIT LETTER <u>C</u> <u>1272</u> FEET FROM THE <u>North</u> LINE AND <u>1420</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> NMPM.		9. Well No. 120
15. Elevation (Show whether DF, RT, GR, etc.) 3620.2 GR		10. Field and Pool, or Wildcat Hobbs GSA
16.		12. County Lea

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Squeeze</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 5-1-79. Pulled rods and pump. Dumped 68 SX pea gravel to TD of 4,270'. Capped with 3 SX sand. Plugged back to 4,068'. Set cement retainer at 3,842'. Squeezed open hole with 600 sx Class C cement and 75 SX Thix-set cement. Reversed out 2 bbl. cement. Plan to test Zone III.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ray Cox TITLE Administrative Supervisor DATE 5-7-79

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE MAY 10 1979

CONDITIONS OF APPROVAL, IF ANY:

0 + 4 - NMOC, H 1 - RWA 1 - Hou 1 - Susp 1 - Petro Lewis 1 - Shell 1 - Sun

RECEIVED  
MAY - 9 1979  
CLC COMMUNICATIONS  
LEWIS & CLARK